



**MORGAN CITY HARBOR AND TERMINAL DISTRICT**  
 7327 Hwy. 182 • P. O. Box 1460 • Morgan City, LA 70381  
 TELEPHONE (985) 384-0850 • FAX (985) 385-1931  
 Email: office@portofmc.com • www.portofmc.com

**Morgan City Harbor and Terminal District – “Wharf Extension and Enhancements”**

**FY 2017 TIGER PROJECT SCHEDULE**

ID	Task Name	Duration	Start	Finish
	<b>Project Timeline</b>	<b>833 Days</b>	<b>1/4/19</b>	<b>4/16/21</b>
1	Initiate Project	1 day	1/4/19	1/4/19
2	Data Collection	2 mons	1/5/19	2/28/19
3	Develop Project Alternatives	1 mon	3/1/19	3/28/19
4	Project Alternatives Drawings	2 wks	3/29/19	4/11/19
5	Schedule Pre-Application Meeting	1 day	4/12/19	4/12/19
6	Preliminary Design	1 mon	4/13/19	5/10/19
7	<b>Submit Permit Application</b>	335 days	5/11/19	4/11/20
	<b>State Permit (LaDNR)</b>	270 days	5/11/19	1/17/20
8	-Permit Reviewed and Deemed Complete	1 mon	5/11/19	6/7/19
9	-Advertise Permit	1 mon	6/8/19	7/5/19
10	-Receive Comments from public and agencies	3 mons	7/6/19	9/27/19
11	-Engineer to Respond to Comments	1 mon	9/28/19	10/25/19
12	-Second review	2 mons	10/26/19	12/20/19
13	-Issue Permit	1 mon	12/21/19	1/17/20
	<b>Federal Permit (USACE)</b>	335 days	5/11/19	4/11/20
14	-Permit Reviewed and Deemed Complete	1 mon	5/11/19	6/7/19
15	-Advertise Permit	1 mon	6/8/19	7/5/19
16	-Receive Comments from public and agencies	4 mons	7/6/19	10/25/19
17	-Engineer to Respond to Comments	1 mon	10/26/19	11/22/19
18	-Second review	3 mons	11/23/19	2/14/20
19	-Issue Permit	2 mons	2/15/20	4/11/20
20	Final Design	3 mons	5/11/19	8/2/19
21	Bid Project for Construction	1 mon	3/12/19	4/12/20
22	Construction Phase	12 mons	4/15/20	4/16/21

---

Duane Lodrigue    Gary Duhon    Deborah Garber    Thomas Ackel  
*President*            *Vice-President*            *Treasurer*            *Secretary*

Commissioners: Ben Adams • Joseph Cain • Lee Dagna • Adam Mayon • Tim Matthews, Sr.

Raymond “Mac” Wade, CPE  
 Executive Director